

Schedule of Work					
Name of the work: Supply, Installation, Testing and Commissioning of SMF VRLA battery, under buyback scheme of old outlived batteries, in regard to HPC room located in the centenary building of IACS, Jadavpur.”					
Sl. No.	Item description	Quantity	Unit	Rate(Rs.)	Amount(Rs.)
A	Supply, Installation,Testing & Commissioning of 17Ah each, 12V SMF,VRLA battery along with supplying of 6 Sq.mm PVC insulated flexible copper wire for interconnection , jumper arrangement and termination, as required.	16	Nos.		
	Make: Exide/Quanta				
B	Supply, Installation,Testing & Commissioning of 26Ah each, 12V SMF,VRLA battery along with supplying of 10 Sq.mm PVC insulated flexible copper wire for interconnection , jumper arrangement and termination, as required.	48	Nos.		
	Make: Exide/Quanta				
C	Supplying of MS angle iron battery rack with 4 tire formation having dimension 135 cm X 40 cm X 100 CM suitable for mounting 32 nos. 26AH batteries.	1	No.		
D	Buy-back value of 17 Ah each,12V Exide(powersafe) make old outlived batteries.	16	Nos.		
E	Buy-back value of 26 Ah each,12V Exide/APC old outlived batteries.	48	Nos.		
		Total amount {Rs.(A+B+C)-(D+E)}			
Rupees.....Only					
NOTE:The quoted rate shall be inclusive of all taxes & duties, levies, cess etc i/c GST also. Nothing extra will be paid to the Contractor except the accepted rate.					
	GST No:				
	HSN/SAC code:				
	CGST@ 14% for batteries and 9% for Rack is considered in the above BOQ				
	SGST@ 14% for batteries and 9% for Rack is considered in the above BOQ				